



Druck-Setzungs-Versuch

U 5 Ost E

Bearbeiter: Ti

Datum: 08.01.18


Auftragsnummer: 021785_4

Entnahmestelle: B 67

Tiefe: 12,25

Labornummer: 28

Geolog. Bez.: Beckenschluff



Versuch-Nr.	1	2	3	4	5	6	7	8	9	10	11	12	13	14
Normalspannung [kN/m ²]	0.0	30.0	60.0	120.0	250.0	510.0	1030.0	250.0	60.0	120.0	250.0	510.0	1030.0	2030.0
Meßuhrablesung [mm]	0.000	0.178	0.251	0.380	0.550	0.795	1.162	1.029	0.860	0.901	0.977	1.072	1.237	1.744
Steifemodul [MN/m ²]		2.4	5.8	6.5	10.7	14.9	19.8	-	-	20.5	23.9	38.3	44.1	27.6

Einbauhöhe [mm] = 14.000	w (vorher) [%] = 29,1
Probendurchmesser [mm] = 70	w (nachher) [%] = 26,5